

ID	Aktivitet	Aktivitetsnavn	Varighet	Start	Slutt
1		Oppstart i felt		ma 26.06.17	
2		M1: Sikkerhetsstillelse, forsikringserklæring, framdrifts- og bemanningsplan, kvalitetsplan og HMS- og miljøplan overlevert til byggherren.		fr 30.06.17	
3		M2: Storelva kraftverk: Støp av vegger og dekke WC. Innstøping av buksørør , ventilfundament og etterstøp nr.1 (vist på tegning 5618): Klar for ELMEK montasje (oppnådd 7d fasthet på betong og ferdig ryddet).		fr 18.08.17	
4		M3: Leiråa kraftverk: Portal ferdig		fr 18.08.17	
5		M4: Tosdalen kraftverk: Portal ferdig		fr 22.09.17	
6		M5: Storelva kraftverk: Oppfylling av rasgrop til UK rørfundament		fr 13.10.17	
7		M6: Bjørnstokk kraftverk: Portal ferdig		fr 20.10.17	
8		M7: Storelva kraftverk: Rørgate fra KS til VP3		fr 03.11.17	
9		M8: Leiråa, Bjørnstokk, Tosdalen og Masterdalen: Alle arbeider ferdig		fr 03.11.17	
10		M9: Tverråa kraftverk: Arrondering og utenomhusarbeider ferdig		fr 01.12.17	
11		M10: Tverråa kraftverk: Sluttfrist alle arbeider		fr 19.01.18	
12		M11: Storelva kraftverk: Sluttfrist alle arbeider.		fr 14.09.18	
13		M12: Sluttfrist hele prosjektet		ma 15.10.18	

The Gantt chart visualizes the project schedule across various months from June 2017 to October 2018. It includes task bars for activities like 'Oppstart i felt', 'M1' through 'M12', and milestone diamonds indicating key dates such as 26.06, 30.06, 18.08, 22.09, 13.10, 20.10, 03.11, 01.12, 19.01, 14.09, and 15.10.